


vivaNext Projects

City of Markham



vivaNext Corridors H3.1, H3.2 and H3.4
Project Status Update


vivaNext Projects – City of Markham



H3.1 & H3.2 – Project Status

- **Highway 7 West Segment (H3.1)**
 - Bayview Avenue to East Beaver Creek Road
 - Includes the Bayview Towers
 - Officially opened in late August 2013
- **Highway 7 East Segment (H3.2)**
 - East Beaver Creek Road to Warden Avenue
 - Under heavy construction
 - Structural work in progress at Apple Creek Bridge and Warden Bridge
 - Road widening, paving and boulevard construction underway
 - To be completed in Q4 2014, in 2 or 3 phases

H3.4 – Project Overview




Rapidways on:

- Simcoe Promenade – Birchmount to Enterprise Drive/Sciberras Road
- YMCA Boulevard – Rivis Road to Kennedy Road

Stations:

- Vicinity of Market Drive and Unionville GO Station
 - Exact location of stations will be established during H3.4 Preliminary Engineering

H3.4 - Coordination with Future Development



- Road Network in Markham Centre is being reviewed by City of Markham and developers; development plans for Markham Centre are still evolving
- Mixed traffic operation in the interim between Sciberras and YMCA Blvd minimizes potential throw-away costs
- South GO Rail bridge span (pre-built for viva rapidway) will be used in ultimate rapidway alignment
- Use of curbside stations ensures maximum flexibility to respond to development of Markham Centre (as seen on next slide)

H3.4 – Curbside Station

Curbside station:



H3.4 - Project Timelines

➤ **Project Timelines:**

- H3.4 - Preliminary Engineering Q2 2013 – Q1 2014
- Design-Build-Finance Contract Q4 2013 – Q1 2015
 - Procurement by IO
- Construction* Q2 2015 – Q2 2019
- Anticipated Handover of Rapidway Q4 2018
- Notes:
 - Project timelines are for the H2 and H3.4 bundled corridors
 - H3.4 project timelines will not be defined until the contract is awarded
 - *Construction of H3.4 will begin after the Pan-Am Games

H3.4 – City of Markham Co-ordination

- **Co-ordination Items**
 - **Streetscaping**
 - Level of Streetscaping
 - Cost Sharing
 - **Signal Coordination**
 - Synchro
 - BRT, Regional & City signal coordination
 - **City Planning/Studies**
 - Secondary Plan
 - Mobility Hub
 - **Coordination of existing and future City infrastructure**
 - **City-owned Land**
 - Road Widening