

June - July 2017 Storm Events Review and Follow-up Activities



General Committee September 18, 2017



BUILDING MARKHAM'S

- Numerous flood reports were received including:
 - basement flooding related to storm sewer back-up; Ο
 - basement flooding related to sanitary sewer back-up; Ο
 - basement flooding due to groundwater intrusion from foundation walls.
- Ο Localized damage to culverts, sewer outfalls and channels occurred due to high flows and erosion.






Background


Markham experienced large rainfall events on June 17th, July 7th and July 16th. Storms had high rainfall intensities and moderate to high total storm volumes in local areas.















Storm Comparison & Contact Centre Flood Reports

Table 1: Severe Storm and Flood Report Summary

		Storm Event			
Characteristic	August 19, 2005	June 17, 2017	July 7, 2017	July 16, 2017	
Rainfall Intensities (over 10 min.)	50-100 Year (191 mm/hr)	5-10 Year (126mm/hr)	25 Year (164 mm/hr)	10 Year (84 mm/hr)	
Storm Volume (24 hour)	> 100 Year (113 mm)	5-10 Year (64 mm)	2-5 Year (55 mm)	5-10 Year (68 mm)	
Area Affected by 100-Year Rainfall	Southern Markham	mostly West Thornhill (mid – south portion)	West Thornhill (north portion / Royal Orchard Area)	Markham Village / Cornell	
Number of Flood Reports	230	40	104	207	







Actions Taken in Response to June – July Storm Events

- Prior to Storm Event:
 - Staff from Operations cleared debris from priority grates and inlets in advance as a result of severe weather forecasts.
- After Storm Event:
 - Staff responded immediately to clear any blockages at inlets and culvert grates and visited homes to investigate reasons of flooding.
 - The Proctor Avenue culverts/storm sewer outfalls that were partially displaced were restored on a temporary basis.
 - Staff worked with local councillors on developing consistent messaging and arranged for special garage pickup in the impacted areas.
 - Calls and emails were directed to the Contact Centre for tracking purposes.
 - Staff updated the City website to ensure information on procedures to take in case of property flooding is up to date.
 - Claims have been received by City Clerks, and staff conducted site visits and is working with our insurance representative in response to the claims.





icking purposes. Decedures to take in case of



City Internal Department - Roles / Responsibilities

Roles / Responsibilities

Overall stormwater managem program/ downspout disconn I&I)/ mapping/ analysis

Receive calls / enquiries from

Response to Calls:

Backyard/ Road Flooding

Basement Flooding

Special Waste Collection

Claims to City

Media Enquiries

Note: Environmental Services Department (ES)



In the event of major storm, response is coordinated between Operations & Environmental Services under the direction of Commissioner of Community & Fire Services

	Departr
nent/Citywide flood control nection program (wastewater	ES – Rob
ו residents	Contact (
g/River/Erosion	Operatio
	ES - Wate
1	ES – Was
	Clerks – I
	Corporat



ment / Key Contact

Muir (Manager, Stormwater)

Centre

ons

erworks

ste Management

MaryLou Papa

te Communications

- Following the August 19, 2005 storm Markham initiated several flood risk reduction initiatives and actions related to wastewater and stormwater systems including:
 - Wastewater pipe upgrades and diversions to address bottlenecks in capacity. Ο
 - Mandatory downspout disconnection program to eliminate stormwater into the City-Ο wide wastewater system.
 - Wastewater pipe lining in pilot areas to limit groundwater infiltration that affects Ο sanitary sewer capacity.
 - Initiated the West Thornhill Stormwater Flood Remediation Class EA to identify sewer Ο system upgrades to meet "100 year storm" design standard requirements in high flood risk areas.
 - Developed a long-term City-wide Flood Control Program and sustainable funding source Ο (Stormwater Fee) for city-wide stormwater system upgrades.



Background – Flood Risk Reduction Activities





West Thornhill Flood Control Program – Project Status

Project / Phases	Status
West Thornhill	Class E
1	Design
1A	Constru
1 B	Constru
1C	Constru
2A	Constru
2B	Constru
2C	Design
2D	Design
3A, 3B & 3C	Design



Initiated the design and construction of West Thornhill Flood Control Program and spent approx. \$33.0M to date to address the critical infrastructure upgrades.

- EA initiated in 2006, and approved in Aug 20
- commenced in April 2012 and completed in
- uction commenced in June 2014 and comple
- uction completed in Aug 2016
- uction completed in Dec 2016
- uction completed in Dec 2016
- uction In Progress; Anticipated Completion
- 90% completed; Construction in 2018/2019
- 60% completed; Construction in 2019/2020
- Commenced in May 2017; Construction in



2011
in Feb 2014
eted in Nov 2015
June 2018
9
20
n 2020 - 2022



Don Mills Channel Flood Control Program – Project Status

Project	Status	
	Class EA St	
Don Mills Channel	Anticipated	
	Planned Im	



Initiated Don Mills Channel Class EA to identify storm drainage upgrades.

tudy commenced in Jan 2016; d EA Study Completion April 2018; nplementation 2021 - 2030








Next Steps in response to 2017 Storm Events


Project / Phases	Status
West Thornhill	Class EA
1 A	Complete
1B	Complete
1C	Complete
2 A	Complete
2B	In Progre
2 C	Design 9
2D	Design 6
3A, 3B & 3C	Design C
4	Design 2
Don Mills Channel	EA Study 2018; Co
City-Wide Areas	Design/ (




- A initiated in 2006, and approved in 2011
- ted in Nov 2015
- ted in Aug 2016
- ted in Dec 2016
- ted in Dec 2016
- ess; Anticipated Completion June 2018
- 90% completed; Construction in 2018/2019
- 60% completed; Construction in 2019/2020
- Commenced in May 2017; Construction in 2020 2022
- 2019; Construction in 2022 2025
- ly commenced in Jan 2016; Anticipated EA Study Completion April onstruction 2021 2030
- Construction 2027 2044












Path: Q:\Environmental Services\CAPITAL RIGHT OF WAY\GIS and Streetlights\Data_Requests\ROW\KUMAR\Aug2017\West_Thornhill_Project_status Aug2017.mxd







Document Path: Q:\Environmental Services\CAPITAL RIGHT OF WAY\GIS and Streetlights\Data_Requests\ROW\KUMAR\Aug2017\Flood Control Remidiation.mxd



PDF Date: 2017-08-30

(MARKHAM ATTACHMENT "C" – SANITARY SYSTEM DOWNSPOUT DISCONNECTION PROGRAM PHASES

Program - Areas

11111

Phases 1-4 (Completed)

Phase 5 - 2017 (Existing Scope)

- Phase 5 2017 (Expansion)
- Phase 6 2018 Markham Village & Unionville

Allista

Developer Funded I & I Reduction Areas

BUILDING MARKHAM'S


Expanded Initiate 2018 2017 Area -Area (Phase 6) Royal Orchard / Romfield / Willowbrook 4 km

Yonge St



reen Lane

Bayview





1) 2) 3) 4) 5)

That the report entitled "June-July 2017 Storm Events Review and Follow-up Activities" be received; and That Council pre-approve the 2018 Capital Budget request, project #18273 "Flood Control Remediation – Study" in the amount of \$1,274,000 to be funded in the amount of \$1,109,000 from the Stormwater Fee Reserve and the remaining balance of \$165,000 from the Waterworks Reserve; and That Council pre-approve the 2018 Capital Budget request, project #18281 "Sanitary System Downspout Disconnection Program – Phase 6" in the amount of \$250,000 to be funded from the Waterworks Reserve; and That staff bring forward the corresponding Capital Budget Request Forms for each of the pre-approved projects as part of the 2018 Capital Budget process; and That Council approve the expansion of the Phase 5 Sanitary System Downspout Disconnection Program to include additional areas in Royal Orchard Blvd/ Romfield Circuit, Willowbrook Road, Markham Village between Church St and Paramount Road to be funded from existing capital project #17221 "Sanitary System Downspout Disconnection Program – Phase 5"; and



Recommendations





Recommendations (continued)

- 6) communication plan; and
- 7) resolution.



That staff report back on a proposed interim Private Property Plumbing Protection Program including backwater valve and sump pump subsidy program for high risk areas, which will include program criteria, budget requirements, funding source and

That Staff be authorized and directed to do all things necessary to give effect to this



